

UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS
3rd QUARTER, CY 2022

Province, City or Municipality: **TINAMBAC**

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Social Development								
Improvement of Multi Purpose Building Phase I	Brgy. Binalay	2,013,286.80	January 17, 2022	July 15, 2022	100%	2,011,985.05	1	COMPLETED (2021 MDF)
Rehabilitation of Water Supply System	Brgy. Tierra Nevada	500,000.00	September 06, 2022	November 04, 2022	90%	499,499.50	0	COMPLETED
Installation of Solar-Powered Streetlights	Brgy. Canayonan	400,000.00	August 18, 2022	September 11, 2022	100%	399,467.58	0	COMPLETED
Installation of Street Lighting System	Brgy. Olag Pequeño	500,000.00	August 18, 2022	September 16, 2022	100%	497,964.69	0	COMPLETED
Installation of Street Lighting System	Brgy. Union	400,000.00	August 18, 2022	September 11, 2022	100%	399,467.58	0	COMPLETED
Improvement of Multi Purpose Building Phase II	Brgy. Binalay	2,503,923.08	April 01, 2022	August 18, 2022	90%	2,498,795.25	1	ON-GOING
Improvement of Multipurpose Building Phase I	Brgy. Buenavista	500,000.00	August 20, 2022	September 28, 2022	100%	499,717.67	0	COMPLETED
Improvement of Multipurpose Building	Brgy. Banga	400,000.00			0%	-		Procurement Process Started
Construction/Improvement of Multipurpose Building	Brgy. Pag-Asa	400,000.00			0%	-		Procurement Process Started
Economic Development								
Concreting of Local Road	Brgy. Olag Grande	400,000.00	August 27, 2022	September 25, 2022	100%	398,648.82	0	COMPLETED
Concreting of Local Road	Brgy. Magsaysay	400,000.00	August 24, 2022	September 18, 2022	100%	399,263.63	0	COMPLETED

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Concreting of Local Road	Brgy. San Antonio	500,000.00	August 24, 2022	September 07, 2022	100%	499,490.76	0	COMPLETED
Concreting of Local Road	Brgy. Antipolo	750,000.00	September 01, 2022	September 21, 2022	100%	749,497.94	0	COMPLETED
Concreting of Local Road	Brgy. Tierra Nevada	400,000.00	September 12, 2022	September 27, 2022	100%	398,632.56	0	COMPLETED
Concreting of Local Road	Sitio Napanap to Brgy. Proper at Brgy. Buyo	800,000.00	September 14, 2022	November 12, 2022	75%	798,997.18	0	ON-GOING
Concreting and Rehabilitation of Municipal Roads	Brgy. La Purisima, San Isidro, San Pascual, Filarca and Salvacion	22,000,000.00	March 25, 2022	August 10, 2022	100%	19,147,999.75	1	COMPLETED
Concreting and Rehabilitation of Drainage System and Side Walk	Brgy. La Purisima, San Isidro, San Pascual, Filarca and Salvacion Poblacion		March 25, 2022	August 19, 2022	100%	2,847,044.56	1	COMPLETED
Concreting of Local Road Section	Brgy. Banit to San Vicente	2,500,000.00	March 24, 2022	July 30, 2022	85%	2,004,371.82	3	ON-GOING

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

LEO B. BAJAMUNDE
OIC - Municipal Accountant

ATTY. RUEL B. TUY
Local Chief Executive