

**UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS
4th QUARTER, CY 2022**

Province, City or Municipality: **TINAMBAC**

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Social Development								
Improvement of Health Center	Brgy. Agay-ayan	400,000.00	October 12, 2022	December 10, 2022	100%	398,874.48	0	Completed
Rehabilitation of Water Supply System	Brgy. Tierra Nevada	500,000.00	September 22, 2022	November 04, 2022	100%	499,499.50	0	Completed
Installation of Solar-Powered Streetlights	Brgy. Mananao	400,000.00	November 14, 2022	December 13, 2022	100%	399,373.86	0	Completed
Installation of Solar-Powered Streetlights	Brgy. Bagacay	500,000.00	November 14, 2022	December 13, 2022	100%	496,213.00	0	Completed
Installation of Solar-Powered Streetlights	Brgy. Sta. Cruz to Brgy. San Isidro	800,000.00	November 15, 2022	December 24, 2022	100%	798,754.43	0	Completed
Installation and Rehabilitation of Solar-Powered Street Lighting System	Brgys. Sta. Cruz, Bolaobalite (Sitio Hubo), Mananao and Bagacay	1,000,000.00	November 28, 2022	December 27, 2022	100%	999,385.72	0	Completed
Improvement of Multi Purpose Building Phase II	Brgy. Binalay	2,503,923.08	April 01, 2022	July 29, 2022	100%	2,498,795.25	2	Completed
Improvement of Multipurpose Building	Brgy. Banga	400,000.00	October 07, 2022	November 25, 2022	100%	59,924.78	1	Completed
Construction/Improvement of Multipurpose Building	Brgy. Pag-Asa	400,000.00	October 01, 2022	November 29, 2022	100%	399,499.73	0	Completed
Construction of Multipurpose Building (Phase I)	Brgy. San Roque	400,000.00	November 25, 2022	January 23, 2023	60%	199,471.35	0	On-Going
Improvement of Multipurpose Building	Brgy. San Vicente	400,000.00	November 10, 2022	January 28, 2023	87%	399,588.13	1	On-Going

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Construction of Multipurpose Building	Brgy. Magtang	400,000.00	November 28, 2022	January 11, 2023	100%	398,690.74	0	Completed (with BLGU Counterpart)
Improvement of Multipurpose Building	Brgy. Sta. Cruz	400,000.00	December 12, 2022	February 09, 2023	60%	379,769.31		On-Going (with BLGU Counterpart)
Purchase of Land for the relocation of informal settlers	Brgy. Sta. Cruz	3,000,000.00	January 2021	December 2021	0%	-	0	On-Going
Economic Development								
Concreting of Local Road	Sitio Napanap to Brgy. Proper at Brgy. Buyo	800,000.00	September 14, 2022	November 12, 2022	75%	798,997.18	0	Completed
Concreting of Local Road Section	Brgy. Banit to San Vicente	2,500,000.00	March 24, 2022	August 14, 2022	100%	2,497,990.94	3	Completed
Debt Servicing		11,443,807.92	January 2022	December 2022	100%	7,150,651.15	0	
Environmental Management								
Construction of Flood Control	Brgy. New Caaluan	350,000.00	November 10, 2022	December 29, 2022	100%	348,981.04	0	Completed

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

LEO B. BAJAMUNDE
OIC - Municipal Accountant

ATTY. RUEL B. TUY
Local Chief Executive