

UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS
2nd QUARTER, CY 2022

Province, City or Municipality: **TINAMBAC**

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Social Development								
Installation and Rehabilitation of Street Lighting System	Brgy. La Purisima, San Isidro, San Pascual, Filarca and Salvacion Poblacion	3,000,000.00	March 28, 2022	May 06, 2022	0%	2,997,685.94	0	Procurement process started
Construction of Multi Purpose Building	Brgy. Bagacay	800,000.00	November 15, 2021	January 12, 2022	90%	799,527.58	0	completed
Improvement of Multi Purpose Building Phase I	Brgy. Binalay	2,013,286.80	January 17, 2022	May 16, 2022	80%	1,824,463.85	0	On-going (2021 MDF)
Improvement of Multi Purpose Building Phase II	Brgy. Binalay	2,503,923.08	March 30, 2022	July 27, 2022	5%	374,819.29	0	On-going
Improvement of Multi Purpose Building	Brgy. Lupi	400,000.00	March 30, 2022	May 18, 2022	0%	499,287.74	0	Procurement process started
Improvement of Multi Purpose Building	Brgy. San Jose	1,500,000.00	March 28, 2022	April 11, 2022	20%	1,395,537.50	0	On-going
Improvement of Multi Purpose Building	Brgy. Camagong	1,000,000.00	March 28, 2022	May 11, 2022	0%	206,383.14	0	Procurement process started
Improvement of Multi Purpose Building	Brgy. Sagrada	400,000.00	March 28, 2022	May 06, 2022	0%	59,915.45	0	Procurement process started

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Rehabilitation of Water Supply System	Brgy. Agay-ayan	250,000.00	March 28, 2022	April 26, 2022	10%	250,000.00	0	completed
Economic Development								
Concreting of Local Road Section	Brgy. San Antonio	400,000.00	December 01, 2021	January 13, 2022	100%	399,054.75	0	completed
Construction/Improvement of Local Access Road	Brgy. Canayonan	400,000.00	September 25, 2021	November 12, 2021	100%	399,768.51	0	completed
Concreting of Local Road	Brgy. San Ramon to Pantat	2,500,000.00	March 25, 2022	June 28, 2022	10%	374,605.88	0	On-going
Concreting of Local Road Section	Brgy. Sogod to Brgy. San Pascual	400,000.00	December 01, 2021	January 29, 2022	100%	398,941.32	0	completed
Concreting of Local Road	Brgy. San Ramon	2,500,000.00	March 24, 2022	June 23, 2022	10%	299,746.66	0	On-going
Concreting and Rehabilitation of Municipal Roads with Drainage System	Brgy. La Purisima, San Isidro, San Pascual, Filarca and Salvacion Poblacion	22,000,000.00	March 25, 2022	10/31/2022	10%	3,299,391.38	0	On-going
Concreting of Local Road Section	Brgy. Banit to San Vicente	2,500,000.00	March 24, 2022	June 23, 2022	10%	374,698.64	0	on going
Concreting of Pathway	Brgy. Daligan	250,000.00	December 11, 2021	January 11, 2022	100%	248,796.45	0	completed
Environmental Management								
Construction of Flood Control Structure	Brgy. Caloco	400,000.00	December 29, 2022	February 16, 2022	100%	398,961.40	0	completed (2021 MDF)
Construction of Flood Control Structure	Brgy. Caloco	400,000.00	March 10, 2022	April 08, 2022	98%	399,030.70	0	On-going
Construction of Flood Control Structure	Brgy. La Purisima	1,500,000.00	December 22, 2022	February 16, 2022	100%	1,458,756.16	0	completed
Construction of Flood Control Structure	Brgy. Daligan	400,000.00	March 28, 2022	May 11, 2022	0%	-	0	Procurement process started
Construction of Drainage System	Brgy. La Medalla	350,000.00	March 14, 2022	April 27, 2022	30%	-	0	on going

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

LEO B. BAJAMUNDE
 OIC - Municipal Accountant

ATTY. RUEL B. TUY
 Local Chief Executive